

Binford Condos Re-Pipe Project In-Unit Schedule



Task Name	Duration	Start	Finish
Building 1	15 days	Mon 3/23/26	Fri 4/10/26
Protection/ Demo 6935 & 6937	1 day	Mon 3/23/26	Mon 3/23/26
Protection/ Demo 6939 & 6941	1 day	Mon 3/23/26	Mon 3/23/26
Run mains up/over 6939 & 6941	1 day	Mon 3/23/26	Mon 3/23/26
Interior Plumbing 6935 & 6937	1 day	Mon 3/23/26	Mon 3/23/26
Interior Plumbing 6939 & 6941	1 day	Mon 3/23/26	Mon 3/23/26
Interior Finish Putback/ Completion 6935 & 6937	11 days	Fri 3/27/26	Fri 4/10/26
Interior Finish Putback/ Completion 6939 & 6941	10 days	Mon 3/30/26	Fri 4/10/26
Building 4	19 days	Mon 3/30/26	Thu 4/23/26
Protection/Demo 1812 & 1814	1 day	Mon 3/30/26	Mon 3/30/26
Protection/Demo 1808 & 1810	1 day	Mon 3/30/26	Mon 3/30/26
Protection/Demo 1800, 1802, 1804 & 1806	1 day	Tue 3/31/26	Tue 3/31/26
Protection/Demo 1704, 1706, 1708 & 1710	1 day	Wed 4/1/26	Wed 4/1/26
Interior Plumbing 1812 & 1814	1 day	Wed 4/1/26	Wed 4/1/26
Protection/Demo 1712, 1714, 1716 & 1718	1 day	Thu 4/2/26	Thu 4/2/26
Interior Plumbing 1808 & 1810	1 day	Thu 4/2/26	Thu 4/2/26
Interior Plumbing 1800, 1802, 1804 & 1806	1 day	Fri 4/3/26	Fri 4/3/26
Interior Plumbing 1704, 1706, 1708 & 1710	1 day	Mon 4/6/26	Mon 4/6/26
Interior Plumbing 1712, 1714, 1716, 1718	1 day	Tue 4/7/26	Tue 4/7/26
Interior Finish Putback/ Completion 1812 & 1814	12 days	Mon 3/30/26	Tue 4/14/26
Interior Finish Putback/ Completion 1808 & 1810	12 days	Fri 4/3/26	Mon 4/20/26
Interior Finish Putback/ Completion 1800, 1802, 1804, 1806	12 days	Mon 4/6/26	Tue 4/21/26
Interior Finish Putback/ Completion 1704, 1706, 1708, 1710	12 days	Tue 4/7/26	Wed 4/22/26
Interior Finish Putback/ Completion 1712, 1714, 1716, 1718	12 days	Wed 4/8/26	Thu 4/23/26
Building 3 & Building 1	19 days	Fri 4/3/26	Wed 4/29/26
Protection/Demo 6721, 6723, 6725, 6727	1 day	Fri 4/3/26	Fri 4/3/26
Protection/Demo 6729, 6731, 6809, 6811	1 day	Mon 4/6/26	Mon 4/6/26
Protection/Demo 6801, 6803, 6805, 6807	1 day	Fri 4/3/26	Fri 4/3/26
Protection/Demo 6733 & 6735 Building 1 6915 & 6917	1 day	Fri 4/3/26	Fri 4/3/26
Interior Plumbing 6721, 6723, 6725, 6727	1 day	Wed 4/8/26	Wed 4/8/26
Interior Plumbing 6729, 6731, 6809, 6811	1 day	Fri 4/3/26	Fri 4/3/26
Interior Plumbing 6801, 6803, 6805, 6807	1 day	Fri 4/10/26	Fri 4/10/26
Interior Plumbing 6733 & 6735 Building 1 6915 & 6917	1 day	Mon 4/13/26	Mon 4/13/26
Interior Finish Putback/ Completion 6721, 6723, 6725, 6727	12 days	Thu 4/9/26	Fri 4/24/26
Interior Finish Putback/ Completion 6726, 6731, 6809, 6811	12 days	Fri 4/10/26	Mon 4/27/26
Interior Finish Putback/ Completion 6801, 6803, 6805, 6807	12 days	Mon 4/13/26	Tue 4/28/26
Interior Finish Putback/ Completion 6733 & 6735 Building 1 6915 & 6917	12 days	Tue 4/14/26	Wed 4/29/26
Building 1	18 days	Thu 4/9/26	Mon 5/4/26
Protection/Demo 1805, 1807, 1809, 1811	1 day	Thu 4/9/26	Thu 4/9/26
Protection/Demo 6919, 6921, 6923, 6925	1 day	Thu 4/9/26	Thu 4/9/26
Protection/Demo 6927, 6929, 6931, 6933	1 day	Mon 4/13/26	Mon 4/13/26
Interior Plumbing 1805, 1807, 1809, 1811	1 day	Thu 4/9/26	Thu 4/9/26
Interior Plumbing 6919, 6921, 6923, 6925	1 day	Thu 4/9/26	Thu 4/9/26
Interior Plumbing 6927, 6929, 6931, 6933	1 day	Thu 4/9/26	Thu 4/9/26
Interior Finish Putback/ Completion 1805, 1807, 1809, 1811	12 days	Wed 4/15/26	Thu 4/30/26
Interior Finish Putback/ Completion 6919, 6921, 6923, 6925	12 days	Thu 4/16/26	Fri 5/1/26
Interior Finish Putback/ Completion 6927, 6929, 6931, 6933	12 days	Fri 4/17/26	Mon 5/4/26



Building 6	19 days	Tue 4/14/26	Fri 5/8/26
Protection/Demo 6916, 6918, 6920, 6922	1 day	Tue 4/14/26	Tue 4/14/26
Protection/Demo 6908, 6910, 6912, 6914	1 day	Tue 4/14/26	Tue 4/14/26
Protection/Demo 6814, 6816, 6818, 6820	1 day	Tue 4/14/26	Tue 4/14/26
Protection/Demo 6900, 6902, 6904, 6906	1 day	Tue 4/14/26	Tue 4/14/26
Interior Plumbing 6916, 6918, 6920, 6922	1 day	Fri 4/17/26	Fri 4/17/26
Interior Plumbing 6908, 6910, 6912, 6914	1 day	Tue 4/14/26	Tue 4/14/26
Interior Plumbing 6814, 6816, 6818, 6820	1 day	Tue 4/14/26	Tue 4/14/26
Interior Plumbing 6900, 6902, 6904, 6906	1 day	Wed 4/22/26	Wed 4/22/26
Interior Finish Putback/ Completion 6916, 6918, 6920, 6922	12 days	Mon 4/20/26	Tue 5/5/26
Interior Finish Putback/ Completion 6908, 6910, 6912, 6914	12 days	Tue 4/21/26	Wed 5/6/26
Interior Finish Putback/ Completion 6814, 6816, 6818, 6820	12 days	Wed 4/22/26	Thu 5/7/26
Interior Finish Putback/ Completion 6900, 6902, 6904, 6906	12 days	Thu 4/23/26	Fri 5/8/26
Building 2	19 days	Mon 4/20/26	Thu 5/14/26
Protection/Demo 6815, 6817, 6819, 6821	1 day	Mon 4/20/26	Mon 4/20/26
Protection/Demo 6823, 6825, 6827, 6829	1 day	Tue 4/21/26	Tue 4/21/26
Protection/Demo 6839, 6841, 6843, 6845	1 day	Wed 4/22/26	Wed 4/22/26
Protection/Demo 6831, 6833, 6835, 6837	1 day	Thu 4/23/26	Thu 4/23/26
Interior Plumbing 6815, 6817, 6819, 6821	1 day	Thu 4/23/26	Thu 4/23/26
Interior Plumbing 6823, 6825, 6827, 6829	1 day	Mon 4/20/26	Mon 4/20/26
Interior Plumbing 6839, 6841, 6843, 6845	1 day	Mon 4/20/26	Mon 4/20/26
Interior Plumbing 6831, 6833, 6835, 6837	1 day	Mon 4/20/26	Mon 4/20/26
Interior Finish Putback/ Completion 6815, 6817, 6819, 6821	12 days	Fri 4/24/26	Mon 5/11/26
Interior Finish Putback/ Completion 6823, 6825, 6827, 6829	12 days	Mon 4/27/26	Tue 5/12/26
Interior Finish Putback/ Completion 6839, 6841, 6843, 6845	12 days	Tue 4/28/26	Wed 5/13/26
Interior Finish Putback/ Completion 6831, 6833, 6835, 6837	12 days	Wed 4/29/26	Thu 5/14/26
Building 5	21 days	Fri 4/24/26	Fri 5/22/26
Protection/Demo 6812, 6810, 6756, 6758	1 day	Fri 4/24/26	Fri 4/24/26
Protection/Demo 6754, 6752, 6750, 6748	1 day	Mon 4/27/26	Mon 4/27/26
Protection/Demo 6720, 6722, 6724, 6726	1 day	Tue 4/28/26	Tue 4/28/26
Protection/Demo 6728, 6730, 6732, 6734	1 day	Wed 4/29/26	Wed 4/29/26
Protection/Demo 6736, 6738, 6740, 6742	1 day	Fri 4/24/26	Fri 4/24/26
Protection/Demo 6744 & 6746	1 day	Fri 4/24/26	Fri 4/24/26
Interior Plumbing 6812, 6810, 6756, 6758	1 day	Wed 4/29/26	Wed 4/29/26
Interior Plumbing 6754, 6752, 6750, 6748	1 day	Thu 4/30/26	Thu 4/30/26
Interior Plumbing 6720, 6722, 6724, 6726	1 day	Fri 5/1/26	Fri 5/1/26
Interior Plumbing 6728, 6730, 6732, 6734	1 day	Mon 5/4/26	Mon 5/4/26
Interior Plumbing 6736, 6738, 6740, 6742	1 day	Tue 5/5/26	Tue 5/5/26
Interior Plumbing 6744 & 6746	1 day	Fri 4/24/26	Fri 4/24/26
Interior Finish Putback/ Completion 6812, 6810, 6756, 6758	12 days	Thu 4/30/26	Fri 5/15/26
Interior Finish Putback/ Completion 6754, 6752, 6750, 6748	12 days	Fri 5/1/26	Mon 5/18/26
Interior Finish Putback/ Completion 6720, 6722, 6724, 6726	12 days	Mon 5/4/26	Tue 5/19/26
Interior Finish Putback/ Completion 6728, 6730, 6732, 6734	12 days	Tue 5/5/26	Wed 5/20/26
Interior Finish Putback/ Completion 6736, 6738, 6740, 6742	12 days	Wed 5/6/26	Thu 5/21/26
Interior Finish Putback/ Completion 6744 & 6746	12 days	Thu 5/7/26	Fri 5/22/26